

VAD-3 BREAKER
INSPECTION CHECKLIST

Prepared by: B. Hooper Approved by: Mike L. Brown 3/2/93 MQA Carlynn-Sy 3/2/93 MDE

SQUARE D COMPANY
ENGINEERED PRODUCTS DIVISION
MEDIUM VOLTAGE SWITCHGEAR

I. INSTRUCTIONS

- 1) Inspection and test requirements are based on ANSI C37.
- 2) QC personnel shall perform the inspections and tests described in this procedure and initial each item.
- 3) Record rejected items on QCP 7.2 "REQUEST FOR INSPECTION". Do not approve until all items have been corrected.
- 4) Use Design Standard drawings and order related documents as inspection guides.

II. GENERAL DATA

FACTORY ORDER NUMBER _____
CATALOG NUMBER _____
SERIAL NUMBER _____

FINAL APPROVAL

INSPECTED BY _____ DATE _____
APPROVED FOR SHIPMENT _____ DATE _____

iii. Physical Inspection

- ____ 1. Verify Connections (Electrical And Mechanical) Are Properly Tightened.
- ____ 2. Verify plating and paint appearance is acceptable.
- ____ 3. Verify cover and breaker labels are properly located.
- ____ 4. Verify rating nameplate is installed and data is correct.
- ____ 5. Verify guide pins for the CR plug are installed.
- ____ 6. Check glastic bottle supports for cracks (front & back).
- ____ 7. Flex connector block is properly mounted and tightened.
- ____ 8. Verify push-rod is properly tightened onto interrupter.
- ____ 9. Verify racking mechanism interlock.
- ____ 10. Shims are installed on racking arm (no side-to-side motion).
- ____ 11. Verify racking arm stops are installed correctly.
- ____ 12. Verify correct "code-plate" is installed.
- ____ 13. Verify ground shoe clearance.
- ____ 14. Open and close roller linkages adjusted properly.
- ____ 15. Verify proper operation of the "test position" interlock.
- ____ 16. Verify control plug assembly operates smoothly.
- ____ 17. Verify proper MOC operation.
- ____ 18. Verify primary fingers and ground fingers have been greased.
- ____ 19. Verify breaker rest squarely on rails.
- ____ 20. Verify proper counter operation.
- ____ 21. Verify breaker is properly lubricated using Mobil 28 (red) grease: (check-off each)
 - ____ Motor eccentric and grove
 - ____ Guide cam
 - ____ Charge and discharge indicator cam
 - ____ Charging gear
 - ____ Spring pivot points
 - ____ Racking worm gear
 - ____ All rollers and wheels
- ____ 22. Verify dimensional measures have been performed on the CMM or by fixture. See Dwg. # 44068-442 for detailed requirements. Signoff this point when Page 7 has been completed and accepted.

IV. ELECTRICAL OPERATION AND TESTS (CONT)

Based on applicable voltages from Table 1 above, perform the following operations:

- ____ 2. At "rated" supply voltage perform 75 breaker operations.
- ____ 3. At "rated" supply voltage, verify time required for the spring charging motor to recharge the closing springs.
____ sec (10 sec max.)
- ____ 4. At "maximum" supply voltage perform 5 close-open operations. Verify proper operation of the "anti-pump" relay.
- ____ 5. At "minimum" supply voltage perform 5 close-open operations. Verify proper operation of the "anti-pump" relay.
- ____ 6. At "rated" supply voltage perform 5 close-open operations with the tripping mechanism being energized by the closing of the auxiliary contacts.
- ____ 7. At "rated" supply voltage perform 5 open-close operations for breakers intended for rapid auto-reclosing.
- ____ 8. At "rated" supply voltage perform 5 mechanical trip-free operations.
- ____ 9. Verify correct coil resistances.
Trip coil _____ ohms
Close coil _____ ohms
- ____ 10. Verify correct charging motor has been installed.

V. MECHANICAL ADJUSTMENT

- ____ 1. Erosion gap adjusted: (0.180" - 0.240") TYPE I
(0.160" - 0.220") TYPE II & III
A-phase _____ inches
B-phase _____ inches
C-phase _____ inches
- ____ 2. Primary contact gap adjusted (0.370" - 0.430") TYPE I & II
(0.438" - 0.563") TYPE III
A-phase _____ inches
B-phase _____ inches
C-phase _____ inches

VI. BREAKER PERFORMANCE TESTS

- ____ 1. Primary contact speed on opening
- Trip _____ msec (7.1 msec max.) @ 0.280" TYPE I
(6.4 msec max.) @ 0.280" TYPE II
(6.9 msec max.) @ 0.375" TYPE III
- ____ 2. Overtravel on opening _____ inches (0.525" max.) TYPE I
(0.490" max.) TYPE II
(0.625" max.) TYPE III
- ____ 3. Contact rebound does not exceed minimum contact gap requirement. (0.250" min.) TYPE I & II
(0.375" min.) TYPE III
- ____ 4. Primary contact speed on closing
- Close _____ msec (4.7 msec max.) @ 0.130" TYPE I
(4.0 msec max.) @ 0.120" TYPE II
(5.7 msec max.) @ 0.170" TYPE III
- ____ 5. Any contact bounce occurring after initial contact closing must have an open contact duration of ≤ 0.002 seconds.
- ____ 6. Response time from coil energization until contact status change.
- Trip _____ msec (29 msec maximum)
- Close _____ msec (48 msec maximum)
- ____ 7. Primary contact resistance (35 micro-ohms maximum)
- A-phase _____ micro-ohms
- B-phase _____ micro-ohms
- C-phase _____ micro-ohms
- ____ 8. Perform power frequency withstand test on the main circuit (36 kV phase-to-phase/phase-to-ground and across open contacts for 1 minute). * Note: List special testing requirements below.

SYSTEM VOLTAGE	PHASE-TO-PHASE PHASE-TO-GROUND	ACROSS OPEN CONTACTS

VI. FINAL APPROVAL

- ____ 1. Attach completed serial number nameplate to breaker.
- ____ 2. Verify all items on the checklist have been initialed.
- ____ 3. Complete Certificate of Factory Test and include in envelope to be shipped with breaker.
- ____ 4. Attach "OK TO SHIP" tag to breaker and deliver to shipping.

Test Equipment Used

<u>Equipment ID #/ Description</u>	<u>Calibration Due Date</u>
<u>Q082 / Control Hi-Pot</u>	<u> / / </u>
<u>Q083 / Test Cart</u>	<u> / / </u>
<u>Q044 / Fluke VOM</u>	<u> / / </u>
<u>Q079 / Oscilloscope</u>	<u> / / </u>
<u>Q009 & Q003 / DLRO</u>	<u> / / </u>
<u>Q072 / Primary Hi-Pot</u>	<u> / / </u>
<u>Q076 / Pin Gauges</u>	<u> / / </u>
<u>ME0011 / Calipers</u>	<u> / / </u>